COMPLETION REPORT

	Name of Work	:	IMPROVEMENT TO ROADS AND DRAINS AT1ST, 2ND & 3RD CROSS MANJUNATHA NAGARA IN WARD NO. 14, BAGALAGUNTE
2.	Sanctioned Estimate No. & Dt	:	CO|DZ|TS|235|17-18 dt. 31/10/2017
3.	Head of Account which is Chargeable	:	P-1878
4.	Work Order No. & Dt	:	EE|DD|WO|84|2017-18 dt. 20/11/2017.
5.	Name of Contractor	:	TECHNICAL MANGER (WEST), KRIDL
6a.	Time stipulated for completion of work	:	120days
b.	Delay in execution of work	:	--
7.	Measurement recorded in	:	M.B. No. 609/17-18
8.	Check measurement of the Asst.	:	M.B. No. ..... Page No. 60801 to 60807
	Asst. Exe. Eng. / Exe. Eng	:	
9.	Name of the Office / Official	:	Page No. .....
	incharge of the work	:	
10.	a) Asst. Engineer	:	D. S. manjunath
	b) Asst. Exe. Engineer	:	shivakumar wadeyar

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
50-00 Lakhs	49,96,112/-	—	3888/-

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER 13/12/18
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD. ( )

Scanned by CamScanner